

Plympton Public Safety Building Committee  
Meeting Summary – 6/5/19

- Meeting called to order at 6:35pm. Members Present: Ross MacPherson, Jon Wilhelmsen, Colleen Thompson, Harry Weikel, Nancy Butler & Art Morin. Advisors Present: Dan Pallotta, Pat Dillon, and Mark Russo
- 5/1/19 Minutes approved on motion of AM, second HW, 6-0-0
- DP briefs the committee on progress and budget:
  - Cell check system vendor has bailed on the project. P3 has a plan and a new vendor to move forward. Estimated timeline 2-3 weeks for completion. Police Dept cannot use cells until the cell check system is in place and approved by the state, an agreement has been reached with Halifax for temporary prisoner housing.
  - P3 has a warranty program and will give Police Dept the appropriate forms.
  - Civil engineer had some issues to resolve with the drainage retention. Being corrected.
  - Bullet proof glass for reception arriving soon
  - Insurance handover to town complete
  - Paperwork for Certificate of Occupancy has been submitted.
- PD has some concerns
  - No training on access control, interview system or camera systems
  - Missing fire extinguisher in evidence processing
  - Door adjustments
  - Garage door openers
  - Card access to cell areas
  - Missing some electrical covers
  - Women's locker room has an odor
  - Sally port floor paint is peeling
  - HVAC system training
- Board of Selectmen would like to keep PSBC active for future projects and a potential master planning committee. MR expresses the BOS gratitude.
- Motion to go into executive session to discuss potential litigation. Chair determines that content of the discussion could be detrimental to the towns position. Roll call vote is unanimous.
- Next Meeting 7/10/19 6PM
- Meeting adjourned at 6:31pm on the motion of JW, second AM, 6-0-0.