

Plympton Public Safety Building Committee
Meeting Summary – 3/13/19

- Meeting called to order at 6:35pm. Members Present: Ross MacPherson, Jon Wilhelmsen, Colleen Thompson, Harry Weikel & Art Morin. Members Absent: Nancy Butler. Advisors Present: Dan Pallotta, Chief Dillon.
- 2/6/19 Minutes approved on motion of JW, second AM, 5-0-0
- Annual report approved as amended by JW, second AM, 5-0-0
- DP briefs the committee on progress:
 - Furniture being installed
 - Lighting controls to be programmed, chief to coordinate time and programming
 - Septic pipe repair cost estimated at \$9,000 by APC, DP recommends town source alternate quote, must be repaired by April 15 to avoid conflict with paving. This puncture was due to unsuitable fill installed when the pipe was installed previously, not the fault of APC.
 - Two way communications to the cells to be completed
 - Bullet proof glass for reception is about \$6,000, P3 to see if we can include this in the project budget.
 - P3 floats the idea of reducing the thickness of the pavement from 1.5" to 1.25" to allow for more coverage.
 - Insurance turn over to town making progress.
- Three invoices to approve, P3 has reviewed and approved invoices from WB Mason and P3.
 - APC #11, \$203,608.85 on motion of JW, second AM, 5-0-0 – Once approved by P# and signed by the Chairperson.
 - P3 #20, \$33,406.39 on motion of AM, second HW, 5-0-0
 - WB Mason 36,563.06 on motion of AM, second HW, 5-0-0
- Chief raises some issues that will cost money for transition to the new station. Some may be funded through special town meeting
 - Temporary signage
 - Alarm system
- Dedication ceremony and open house set for May 11th, move in set for May 14th, operational date shortly after.
- Next Meeting 4/3/19 6PM
- Meeting adjourned at 7:23pm on the motion of RM, second AM, 5-0-0.