

Plympton Public Safety Building Committee
Meeting Summary – 10/3/18

- Meeting called to order at 6:12pm. Members Present: Ross MacPherson, Bob Karling, Colleen Thompson, Harry Weikel, Art Morin & Nancy Butler. Member Absent: Jon Wilhelmsen. Advisor Present: Dan Pallotta

- DP advises that there are three invoices to approve, P3 has approved all invoices.
 - P3 invoice #16 \$5,000 approved on motion of HW, second AM, 6-0-0
 - Context invoice #19, \$9,375 approved on motion of RM, second NB, 6-0-0
 - APC invoice \$195,456.89 approved on motion of RM, second NB, 6-0-0

- DP updates the committee on recent progress:
 - Structural engineer has inspected, some minor corrections needed
 - Framing almost complete
 - Electrical starting
 - Rough mechanicals are about 2 weeks ahead of schedule
 - Site work a little behind schedule
 - Windows are being installed this week

- Building Inspector communicated some issues, corrective actions to be taken.

- Discussion about moving existing police sign/light to the new building. Decision not to install the sign on the new building, may look at replicating signage in the future.

- Next Meetings 11/7/18 6PM, 6PM

- Meeting adjourned at 6:35pm on the motion of HW, second AM, 6-0-0.