

Plympton Public Safety Building Committee
Meeting Summary – 11/14/18

- Meeting called to order at 6:03pm. Members Present: Ross MacPherson, Jon Wilhelmsen, Colleen Thompson, Harry Weikel & Nancy Butler. Members Absent: Bob Karling, Art Morin. Advisor Present: Dan Pallotta
- DP advises that there needs to be an adjustment to the gable end overhangs to meet structural requirements. Solution will be brackets every 2 feet with structural backing. Cost will be around \$14,000 with potential for the cost coming down slightly.
- Authorize OPM to authorize gable overhang change order subject to structural engineer approval on motion of JW, second CT, 5-0-0.
- Brief discussion of disappointment in Context for missing the structural issues with the gable overhangs.
- Discussion about security system. DP advises that all wiring will be installed and end fixtures will be selected on a budget with the capability to complete the install at a later date.
- DP advises that the driveway construction starts next week.
- Next Meeting 12/8/18 9AM (site visit before meeting)
- Meeting adjourned at 6:29pm on the motion of HW, second NB, 5-0-0.