

Plympton Public Safety Building Committee  
Meeting Summary – 4/3/19

- Meeting called to order at 6:03pm. Members Present: Ross MacPherson, Jon Wilhelmsen, Colleen Thompson and Harry Weikel. Members Absent: Nancy Butler & Art Morin. Advisors Present: Dan Pallotta, Chief Dillon, Mark Russo
- DP briefs the committee on progress:
  - Evidence lockers being installed April 18-19
  - Lockers installed in both locker rooms
  - Cameras progressing
  - Punch list is being developed
  - Town to take ownership in the next few weeks
  - P3 has identified solid doors to move to the reception area to swap out glass doors.
  - Police station address is 7 Palmer Rd.
  - Conduits from town house could be run to near the police station while the septic line repair for future use.
  - Temporary signage directing residents to the new station
  - Existing cameras on town house could be used by chief in new station. Not part of this project scope.
- Slope along the ballfields – APC to make efforts to recreate what was previously there, over the next few weeks.
- Bullet resistant glass pricing has been confirmed and P3 to see if it will fit in the budget at the end of the project.
- Invoice to approve
  - P3 #21 for cameras and food for paint labor, to authorize the chair to sign invoice once received on motion of JW, second HW, 4-0-0
- Dedication ceremony and open house set for May 11<sup>th</sup>, move in set for May 14<sup>th</sup>, operational date shortly after. Town administrator to invite people to open house and dedication, chief to invite local law enforcement partners.
- Next Meeting 5/1/19 6PM
- Meeting adjourned at 6:39pm on the motion of RM, second CT, 4-0-0.